

Steering Committee Meeting Communications Technology Building - Relocations Update

September 12, 2025

Agenda


Project Schedule

Temporary & Permanent Relocations -
Construction and Moves Schedules


Next Steps



Project Schedule




Temporary Relocations



Program	Location
Basic Design, Painting & Drawing, Graphic Design, Photography	HT Building
Music	AM, ST
Little Theater	ST
Print Making	Heat Plant

Permanent Relocations



Program	Location
---------	----------


ESOL → TCB

Adult Ed offices and instructional space → TCB


World Languages, ASL & English Interpretation, Communication & Journalism, and English Classrooms → SCB

World Languages, ASL & English Interpretation, Communication & Journalism, and Reading, Writing & English Offices → SS


Relocation Construction & Move Schedule



Spring Break 2026 Moves




Spring Break 2026 Moves




Program	Location
ESOL	TCB
Adult Ed offices and instructional space	TCB
World Languages, ASL & English Interpretation, Communication & Journalism, and English Classrooms	SCB
(Space in CT will still be available until Fall 2026)	

Summer Break 2026 Moves



Summer Break 2026 Moves




Program


Location

Basic Design, Painting & Drawing, Graphic Design, Photography and Art History	HT Building
Music	AM
Little Theater	ST

Late Summer Break 2026 Moves



Late Summer Break 2026 Moves



Program

Location

World Languages, ASL &
English Interpretation,
Communication &
Journalism, and English
Offices



SS

Print Making



Heat Plant

Next Steps

- Production working toward 100% DD
Deliverable - October 10th
- Construction Document Phase starting October 13th
- Future Steering Committee Meetings
 - Oct. 17 - Landscape Design update
 - Nov. 14 - Design Evaluation





Questions?